

Start Date:
End Date:

Step 1 - Choose work area:	
1 - Work Area	1 - Work Area
1 Non-Physician Offices	4 Endo / DDCC
2 Kitchens, cafeterias CAM fl. 1,6,10,11,12**	CSPD Pharmacy Main AND all satellites 4400, 7200
6300, 6400 7300, 7400, 7500 10100, 10200 11100, 11200 11400, 11500 12100, 12200 13100, 17400 14400, 14500 15300, 15400, 15500 17500	Dialysis ALL ORs Perfusion, Card Cath All ICUs and CCUs Chemo Center All nurseries 5300, 5400 14300 Radiation Oncology Gamma Knife CAM fl. 4,7,8**
3 Wound Center, CDL Admitting, ED Pulmonary Rehab Resp Care, Lab PACU, Shukar, SDSA All Radiology and CT Physical Therapy CAM fl. 2,3,5,13,14**	5 Outside near air intakes <75ft
2100, 6200, 6500 7100, 710U Nuclear Medicine 9100, 9200 10100, 10200, 10500 4900, 5200 Ultrasound	6 Outside away from air intakes ≥ 75 ft
** Listings for areas not specifically covered in work areas	NOTE: DAMAGED ASBESTOS FOUND WILL BE ABATED OR ENCAPSULATED PER ENVIRONMENTAL HEALTH AND SAFETY POLICY

Project Name:
Project Location:

Step 2 - Choose type of work:	
2 - Type of Work	
A Non-invasive, inspection, wallcovering, electrical trim, minor plumbing NO sanding, wall cutting or dust generation at all	
B Small scale, short duration, minimal dust generation. Including but not limited to; cables or wires above ceilings, accessing chase spaces, wall cutting, ceiling penetrations where dust can be controlled	
C Work that generates moderate to high levels of dust, removal or demolition of fixed building components or assemblies, including but not limited to; sanding walls, removing floorcovering, ceiling tiles and casework, new wall construction, minor duct or electrical work above ceilings, major cabling or wiring activities, or anything that cannot be completed within a single work shift.	
D Major demolition or construction. Including but not limited to; activities which require consecutive work shifts, heavy demolition or removal of complete cabling or wiring systems, new construction.	
STEP 5	
Date	Contractor
I am aware of and will enforce Infection Control precautions required for this project.	
BJH/WUSM Project Manager	

Step 3 - Find Precaution Level:
Step 4 - Color level of project:
3 - Infection Control Precautions
GREEN 1A, 2A, 3A, 5A, 6A, 6B, 6C, 6D
*Ceiling tile sprayed with bleach prior to displacing, replaced immediately after visual inspection. * Visitor and patient traffic routes should avoid work area. * Clean supplies transported and stored away from contaminated materials. * Water interruption scheduled during times of low activity.
YELLOW 1B, 1C, 2B, 5B
In addition to GREEN precautions; * Mist work surfaces when cutting *Air vents or returns blocked and sealed - Facilities Engineering to evaluate - If air handler supplies construction area only, it should be shut down (monitor filters during construction and change if necessary) *1 room areas to have walls from floor to ceiling, door closed, frame and door duct taped. *Debris removed in covered, sealed or taped containers, use service elevators or non patient elevator. * Walk-off mats at entrance *Penetrations in walls not open for > 4 hours. Cover w/ plastic and tape if more. *Ceiling tiles replaced ASAP, if open >4 hours, must be covered.

Step 5 - Sign and authorize risk assessment below
Step 6 - Return to Infection Control - Addresses below
3 - Infection Control Precautions
ORANGE 4A, 3B, 2C, 5C
In addition to GREEN and YELLOW precautions; *Infection Control consulted * Dust minimized - partitions erected to deck above. * Optimal: Chute for debris removal, with HEPA filter or see YELLOW elevator guidelines. * Barriers - dampers closed, assure adjacent air filters functioning, airtight plastic or drywall barriers from floor to ceiling, seams sealed with duct tape or ECUs - NOTE barriers must be removed carefully to minimize dust generation. Barriers to be disposed of with other debris. *Negative pressure in const. area with HEPA filters *Increase air filter changing. * Vents cleaned prior to occupancy * Water lines at site and adjacent areas flushed prior to occupancy *Outside demolition >75 feet from air intakes.
RED 4B, 3C, 4C, 1D, 2D, 3D, 4D, 5D
In addition to GREEN, YELLOW and ORANGE precautions; *Infection Control consulted *Patients relocated to remote area away from construction.
STEP 6
Please send to Infection Control Fax 454-8738; mailstop 90-75-500 slb2175@bjc.org After Hours/weekend pager 424-4380