

Start Date:

Project Name:

End Date:

Project Location:

Step 1 - Choose work area:

Step 2 - Choose type of work:

Step 3 - Find Precaution Level:

Step 4 - Color level of project:

Step 5 - Sign and authorize risk assessment below

Step 6 - Return to Infection Control - E-mail and Fax below

1 - Work Area	1 - Work Area	2 - Type of Work	3 - Infection Control Precautions	3 - Infection Control Precautions
1 Non-Physician Offices	4 CAM fl. LL,4,7,8	A Non-invasive, inspection, wallcovering, electrical trim, minor plumbing	GREEN 1A, 2A, 3A, 5A, 6A, 6B, 6C, 6D *Ceiling tile sprayed with bleach	ORANGE 4A, 3B, 2C, 5C
2 Cyclotron Employee Health CAM fl 6,10,11,12	Cancer Center Cardiothoracic Surgery Gastrointestinal Ctr. Hematology Hematology/Hale Irwin's Cancer Ctr. Infectious Diseases	B NO sanding, wall cutting or dust generation at all	prior to displacing, replaced immediately after visual inspection. * Visitor and patient traffic routes should avoid work area. * Clean supplies transported and stored away from contaminated materials. * Water interruption scheduled during times of low activity.	In addition to GREEN and YELLOW precautions; *Infection Control consulted * Dust minimized - partitions erected to deck above. * Optimal: Chute for debris removal, with HEPA filter or see YELLOW elevator guidelines. * Barriers - dampers closed, assure adjacent air filters functioning, airtight plastic or drywall barriers from floor to ceiling, seams sealed with duct tape or ECUs - NOTE barriers must be removed carefully to minimize dust generation. Barriers to be disposed of with other debris. *Negative pressure in const. area
GCRC Gen. Clinic Research Health Key Bldg (LL,1st, 2nd) Internal Medicine MIR NeuroScience Ctr. Ophthalmology Otolaryngology Ped. Orthopedics Public Corridor SLCH Eye Center Spine Center Urology Vision Center Wohl Clinic (2nd thru 10) Women's Health Ctr.	3200 Lung Center Pediatric Surgery SLCH NeuroSurgery Wohl Clinic 1st floor	C Work that generates moderate to high levels of dust, removal or demolition of fixed building components or assemblies, including but not limited to; sanding walls, removing floorcovering, ceiling tiles and casework, new wall construction, minor duct or electrical	YELLOW 1B, 1C, 2B, 5B In addition to GREEN precautions; * Mist work surfaces when cutting *Air vents or returns blocked and sealed - Facilities Engineering to evaluate - If air handler supplies construction area only, it should be shut down (monitor filters during construction and change if necessary) *1 room areas to have walls from floor to ceiling, door closed, frame and door duct taped. *Debris removed in covered, sealed or taped containers, use service elevators or non patient elevator. * Walk-off mats at entrance *Penetrations in walls not open for > 4 hrs. * Cover w/plastic and tape if more. *Ceiling tiles replaced ASAP, if open >4 hours, must be covered.	with HEPA filters *Increase air filter changing. * Vents cleaned prior to occupancy * Water lines at site and adjacent areas flushed prior to occupancy *Outside demolition >75 feet from air intakes.
	5 Outside near air intakes <75ft			
	6 air intakes ≥ 75 ft	work above ceilings, major cabling or wiring activities, or anything that cannot be completed within a single work shift.		
3 Breast Center Diagnostic Radiology CAM fl. 2,3,5,13,14 Multispecialty Center NeuroSurgery Plastic Surgery Pulmonary Function Vascular Lab	NOTE: DAMAGED ASBESTOS FOUND OR ENCAPSULATED PER ENVIRONMENTAL HEALTH AND SAFETY POLICY	D Major demolition or construction. Including but not limited to; activities which require consecutive work shifts, heavy demolition or removal of complete cabling or wiring systems,		RED 4B, 3C, 4C, 1D, 2D, 3D, 4D, 5D In addition to GREEN, YELLOW and ORANGE precautions; *Infection Control Consulted *Patients relocated to remote area away from construction.
		STEP 5 Date Contractor I am aware of and will enforce Infection Control precautions required for this project.		STEP 6 Please send to Infection Control Fax 454-8738; mailstop 90-75-500 slb2175@bjc.org After Hours/weekend pager 424-4380
		BJH/WUSM Project Manager	Revised 02/08	